FIRST & FINAL

Orginal/Duplicate/Triplicate

CONTRACT CERTIFICATE

ALE/880/BBK/197/15-16

No.....

(For other works)

Date: 29-2-16

Division

Sub-Division:

Bill Received No.....Dated.....Cash Book Vocher No.....Dated.....

Scheduled Docket No.....

Head of Account.....

Name of work (as Per Sanctioned Estimate.): ***Improvements to Main & Cross roads in Shastri Layout at Abbigere in ward No. 12, om Shettyhalli Sub- Division.***

Name of Contractor and Full Address: : **KRIDL**

Reference to Agreement No:

Certified that the measurements were taken by me on .....and recorded in pages 225153 - 225160

Measurements Book No. 2252 ..... and that the work is satisfaction executed

Contractor Signature

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION,
BANGALORE-560 010

Ravi. N.C.

Officer-in-charge of work.

Certified that the measurements were taken by me on 29.2.16. and found correct. The work is satisfactorily executed

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment **Work Code No.**

Sub – Division Officer

		Amount
1	Total Value of work done or supplies made as per account.	
2	Deduct amount to be held in reserve being ..... Percent Rs.	
3	Deduct amount to be held in reserve being balance	
4	Deduct payments: a) Amount of previous payment as in the office Cash Book Vocher No..... Dated..... S.D. No ..... Amount adjusted towards cash advance recovery of b) Payments cost store or other materials supplied	
5	Balance being unpaid value of work done held in reserve Total.....	
6	Deduct cash advance made on the office cash book vehicle No..... Dated..... Less adjustments	
7	Net amount due to or from contractor	
	Unadjusted items	
8	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied.	
	Government materials supplied.	

Contractor Signature

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION,
BANGALORE-560 010

Received Rs.....(in wards).....

.....

By cash and by adjustment of payment as per memorandam.

Witnesses:

1

2

(for use in the office)

Date:.....

Paid by me by cheque..... Dated.....

Cash Rs..... Dated.....

Initials of Officer making payment dated.....

Signature of Contractor.

Executive Engineer

Sl. No.	Description of Items
1	Earthwork in surface excavation in Ordinary soil for leveling and lowering the manually (other than foundation of buildings, culverts, road drains and trenches lines and cables) and removing the excavated stuff to a distance not exceed and lift up to 1.5m, excavated surface leveled and neatly dressed, disposed ear leveled after breaking of clods and neatly dressed as per specifications,
2	Providing and filling sand in foundation upto plinth to required depth for sub soil tre including watering ramming with lead upto 50m. And lift upto 1.5m complete specifications.
3	Construction of granular sub-base by providing cloase graded maeiral mixing in ame mix plant at OMC carriage of mixed material to work site, spreading in uniform la motor grader on prepared surface and compacting with vibratory power roller to ac desired density, complete as per specification. A. Plant mix method close gaded gra base material as per 400-1 for grading -1 mateiral
4	Providing, laying, spreading and compacting graded stone aggregate to wet mix m Specifications including premixing the material with water at OMC in mechanical m carriage of mixed method of tipper to site, laying in uniform layers with pave base/base course on well prepared surface and compacting with vibratory roller to the desired density complete as per Specifications.
5	Providing and applying primer coat with bitumen emulsion on prepared surface of base including clearing of road surface and spraying primer at the rate of 0.60 kg/so mechianical means compelte as per specifications.
6	Cleaning the existing black topped surface with brooms, soft brushes and finally dust old gunny bags and /or compressed air to receive bituminous treatment including co mateials labour HOM of machineries compelte as per specification.
7	Providing and applying tack coat on the prepared black topped surfaces at 2.5 kg per heating bitumen in boiler fitted with sparay set (excluding cleaning of raod surfac cost of all materials, labour HOM of machineries compelte as per specifications.
8	Providing and laying bituminous macadam on prepared surface with crushed coase ag as per design mix formula for base/ binding course including loaidng of aggregates loader, hot mixed material in in tipper to paver and laying mixed materials with pa to the required level and grade rolling by power roller to achieve the desirec 50/75mm compacted thickness with 3.3% bitumen but excluding cost of primer/tack c lead upt 1 km including cost of all materials, labour,HOM of machineries comple specifications. MORTH/ Chapter 5. with 60/70 grade bitumen.

Unit	Previous Measurement			Present Measurement			Total Up-to-date	
	Qty.	Rate	Cost	Qty.	Rate	Cost	Qty.	Cost
Cum				1257.82	90.72	114109.43	1257.82	114109.43
Cum				132.08	1760.40	232460.80	132.08	232514.00 ~~232460.80~~
Cum				546.36	1060.56	579447.56	546.36	579447.56
Cum				728.48	1121.04	816655.22	728.48	816655.22
Sqm				3642.40	44.28	161285.47	3642.40	161285.47
Sqm				1423.70	2.59	3687.38	1423.70	3687.38
Sqm				1423.70	17.93	25526.94	1423.70	25526.94
Cum				29.14	6733.80	196222.93	29.14	196222.93

9	Providing and laying bituminous concrete with 100-120 TPH batch type not m... producing an average output of 75 tonnes per hour using crushed aggregates of sp... grading, premixed with bituminous binder at 5.4 to 5.6% of mix and filler , transp...g hot mix to work site, laying with a hydrostatic paver finisher with sensor control to required grade, level and alingnment rolling with smooth wheeled, vibratory and ta... rollers to acheive the desired compaction as per MORTH specification clause NO 5... compelte in all respects as per specification.s MORTH specification.s
10	Carriage of mixed materials 10kms for items
11	Road marking with Hot applied Thermoplastic compound with Reflectrising
12	Dispoal of debries to the final place of disposal with all lead and lift and as direction

CERTIFICATE

1 This is to certify that the contractor has completed the work satisfactorily.
2 The contractor has cleared the debries from the work sport
3 The contractor has used his own vehicles for the covcying the debries.
4 There are no departmental issues for the above work.

Asst. E.E.

			163.43	11284.92	1844294.48	163.43	1844294.48
			192.57	56.16	10814.73	192.57	10814.73
			266.00	471.96	125541.36	266.00	125541.36
			1257.82	72.71	91456.09	1257.82	91456.09
					4201502.40		**4201502.40**

KRIDLC Logistics 1% 4,59,360

QC 1% 41760

46,85,462